Official Measurer's certification control of 2.4 NOD boats built after 2011-03-01

Builder: Build date: Hull Number:

ISAF Plaque Number: Norlin OD Number:

Please, observe that it is necessary to present a valid 2.4mR Certificate in order to get a 2.4 Norlin One Design certificate.

Item #	Rule	Item to be checked	Requirements	Measurement result	Comments			
	Hull							
1	N/A							
2	N/A							
3	N/A							
4	D.2.4(c)	Holes in hull and deck	According to rule	(Yes/No)				
5	N/A							
6	D.2.5(b)	Hull datum section	Marked on deck and sheer line	(Yes/No)				
7	D.2.6(a)	WS Plaque	Placed in the cockpit	(Yes/No)				
8	D.2.6(b)	2.4 NOD Class sticker	Placed in the cockpit	(Yes/No)				
9	D.2.6(c)	Builders information	Placed in the cockpit	(Yes/No)				
10	D.3.1(a)	ICA Builder Declaration	To Construction Manual	(Yes/No)				
11	C.6.1(a)	Boat weight (incl sails)	Weight 253 - 254kg	kg	1			
12	C.6.1(e)	Balance point (C of G)	Distance from section 0, 1343-1371mm	mm				
13	D.5.1(a)	Buoyancy	Air cell foam plastic	(Yes/No)				
14	D.5.1(b)	Watertight compartments	Shall be inspectable	(Yes/No)				
15	D.7.1(a)	Fittings	Mandatory fittings installed	(Yes/No)				
16	D.7.1(a)(5)	Foretriangle base	Fitting or device installed, l≤1560mm	mm				
17	D.7.1(c)(1)	Fittings Construction	No fittings permitted outside hull	(Yes/No)				
18	N/A							
19	C.9.9(b)(1)	Adjustable shrouds	According to rule	(Yes/No)				
Ballast								
30	C.7.3(b)	Ballast	Weight ≤ 181kg incl battery	kg				
31	C.7.3(b)	Ballast	Is battery included in ballast?	(Yes/No)				
32	D.8.3	Ballast	According to rules D.8.3 (a)(b)(c)	(Yes/No)				
33	C.6.2	Corrector weights	According to rule	(Yes/No)				

Date and place of measurement:

www.inter24metre.org

Signature of measurer:

Name of measurer:

Official Measurer's certification control of 2.4 NOD boats built after 2011-03-01

Builder: Build date: Hull Number:

ISAF Plaque Number: Norlin OD Number:

Please, observe that it is necessary to present a valid 2.4mR Certificate in order to get a 2.4 Norlin One Design certificate.

Item #		Item to be checked	Requirements	Measurement result				
	K.3	Checking against templates						
40	Hull	Vertical section 0	clearance 1-4mm	(Yes/No)				
41	Hull	Vertical section 2	clearance 1-4mm	(Yes/No)				
42	Hull	Vertical section 4	clearance 1-4mm	(Yes/No)				
43	Stern	100mm centre part stern	clearance 0-2mm	(Yes/No)				
44	Keel	Vertical section 2	clearance 1-4mm	(Yes/No)				
45	Keel	Horiz sect 75mm below BL	clearance 1-5mm	(Yes/No)				
46	Keel	Horiz sect 400mm below BL	clearance 1-5mm	(Yes/No)				
47	Keel	Trailing edge	clearance 0-1mm	(Yes/No)				
48	Rudder	Standard, profile	clearance 1-5mm	(Yes/No)				
49	Rudder	Standard, section 200	clearance 1-5mm	(Yes/No)				
50	Rudder	Standard, section 400	clearance 1-5mm	(Yes/No)				
51	Rudder	Standard, section 600	clearance 1-5mm	(Yes/No)				
52	N/A							
53	N/A							
54	N/A							
55	Rudder	Trailing edge	clearance 0-1mm	(Yes/No)				
Additional checks of dimensions to Construction Manual								
60	Hull	Overall length	4175 <u>&lt; </u> / <u>&lt;</u> 4183mm	mm				
61	Hull	Beam section 0	536 <u>&lt;</u> / <u>&lt;</u> 542mm	mm				
62	Hull	Beam section 2	800 <u>&lt; </u> / <u>&lt;</u> 808mm	mm				
63	Hull	Beam section 4	302 <u>&lt; </u> / <u>&lt;</u> 309mm	mm				
64	Hull	Aft end to section 0	645 <u>&lt;</u> / <u>&lt;</u> 651mm	mm				
65	Deck	Mast hole to section 0	<i>I</i> ≤ 2093mm	mm				
66	Deck	Shroud hole to section 0	1902 <u>&lt;</u> / <u>&lt;</u> 1982mm	mm				
67	Deck	Shroud hole to Centre L	240 <u>&lt;</u> / <u>&lt;</u> 268mm	mm				
68	Deck	Stem to forestay extension	intersection with deck 0 ≤ I ≤ 80mm	mm				
69	Keel	Girth around keel	≤ 2752mm	mm				

Date and place of measurement:

www.inter24metre.org

Signature of measurer:

Name of measurer: